



# Propane System Pressure Test

Propane piping system must be tested annually and within 90 days of the Fire Inspection. This report must be completed entirely by a licensed LPG Technician and be presented to the fire official at time of the mobile food unit inspection.

Inspection Date: \_\_\_\_\_

Technicians Signature: \_\_\_\_\_

## MFU Information

MFU Name: \_\_\_\_\_

MFU Owner: \_\_\_\_\_

Phone # of Owner: \_\_\_\_\_

MFU License Plate **and** VIN #: \_\_\_\_\_

## Propane Company Performing the Inspection

Propane Company Name: \_\_\_\_\_

Company Address: \_\_\_\_\_

Company Phone Number: \_\_\_\_\_

Name of Technician performing the test: \_\_\_\_\_

License # of the Technician: \_\_\_\_\_

Technicians Phone Number: \_\_\_\_\_

## Test

Test of system \_\_\_\_\_ psig for \_\_\_\_\_ minutes with no appliances attached.

Test of system \_\_\_\_\_ psig for \_\_\_\_\_ minutes with all appliances attached.

**\*\***(Minimums of 3 psig for 10 minutes is the standard required by the Texas Railroad Commission)

Propane Plumbing Pass / Fail

Appliances Pass / Fail

Propane Tank Pass / Fail

Pressure Leak Test Pass / Fail